

BRUHAT BANGALORE MAHANAGARA PALIKE

**NAME OF WORK : CONSTRUCTION OF INDOOR STADIUM WITH ALL AMENITIES AT SAHAKARNAGAR IN
WARD NO.08 KODIGEHALLI, KODIGEHALLI SUB DIVISION**

MEASUREMENT SHEET

03/10/2020

Fourth & Part Bill

Client Sri Abbu Sambasiva Reddy #1-B-3, Sree Arcade Layout 4th Block, DB sandra, Vidyaranyapura, Bangalore-560097

Chainage in m	Description of Item	Unit	No	Length (m)	Bread (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To									

Item No. 98 Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster grooves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications.

Measurements taken on

Present Bill Measurements										
First Floor										
D2	Cum	1	7.80	0.10	0.120	0.09				
Total executed Quantity							0.09			
Tender Quantity							1.28			
Now to be paid qty							0.09	130000.00	12168.00	

Item No. 112 Providing and installing of Self Supporting structure for roofing

Measurements taken on

Present Bill Measurements										
Curved length	Sqm	1	23.30	55.52		1293.62				
Total executed Quantity							1293.62			
Tender Quantity							1423.80			
Now to be paid qty							1293.62	4000.00	5174464.00	

E5 Providing and fixing M.S. grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (First Floor)

Measurements taken on

Present Bill Measurements										
First Floor										
W1	kgs	9			47.25	425.25				
21kg per sqm $1.5 \times 1.5 \times 21 = 47.25$										
W	kgs	26			37.80	982.80				
21kg per sqm $1.2 \times 1.5 \times 21 = 37.8$										
Total executed Quantity							1408.05			
Now to be paid qty							1408.05	98.41	138561.68	



CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER